

COMPLETED WORKS

Tunable Creek Road

Tunable Creek Road experienced significant damage during the February 2022 natural disaster with 11 notable landslips recorded and a major landslip closing the road north of intersection with Rose Road. A temporary solution was designed to open the road and establish connectivity between Nimbin and The Channon while the permanent solution is designed. The temporary construction consists of stabilising the embankment below the road and excavating into the slope above the road to make a single trafficable lane. The stabilisation will use up to 160 8m long soil nails and over 400m² of sprayed concrete. Additionally, crews are also reconstructing pavement through the slip zone and installing light traffic control. The works are expected to be complete in March with the road opened to local access only and restricted during weather events. For further details please visit the Tuntable Creek Road update link below:

https://yoursay.lismore.nsw.gov.au/maintaining-our-roads-and-bridges/news_feed/tunable-creek-road-jan-2023



Tunable Creek Road during works



Tunable Creek Road works aerial view



Tunable Creek Road during works

Cawongla Road

The Cawongla Road pipes' replacement project was ahead of schedule and the road opened at the end of January before school started. The works consisted of replacing two culverts that suffered significant damage during the 2022 floods.



Cawongla Road after works



Cawongla Road after works



Cawongla Road after works

Gwynne Road

Temporary repair of damaged pavement was recently completed for Gwynne Road. During these works, the crews also performed scour repair and mulching vegetation along with cleaning drains and pipes to improve the roads condition.



Gwynne Road after works



Gwynne Road after works



Gwynne Road after works



Gwynne Road after works



Gwynne Road after works



Gwynne Road after works

Unsealed Roads

Overlay works to repair damages from the October flood event were recently completed for Lagoon Grass Road, Howards Grass Road, Cusack Road, Boerie Creek Road, Hewitt Road, Swan Bay Road, and Sheehan Road.



Lagoon Grass Road before works



Lagoon Grass Road after works



Howards Grass Road before works



Howards Grass Road after works



Cusack Road before works



Cusack Road after works



Boerie Creek Road before works



Boerie Creek Road after works



Hewitt Road before works



Hewitt Road after works



Swan Bay Road before works



Swan Bay Road after works



Sheehan Road before works



Sheehan Road after works

Johnston Road

Temporary patching works across slip single lane were recently completed for Johnston Road.



Johnston Road before works



Johnston Road after works

CURRENT WORKS

Crofton Road & Rock Valley Road

Drainage works are continuing for Crofton Road and Rock Valley Road these include desilt and reshape table drainage, installing headwalls and pipe extensions as required to ensure water runoff from the road, to prevent future road damages from occurring.

Wyrallah Road

Pavement rehabilitation works started at the end of January to reconstruct and rehabilitate approximately 500m of Wyrallah Road. Throughout this construction process drainage works, kerb installation and subsoil installation will also be completed. For further details please visit the Wyrallah Road update link below:

https://yoursay.lismore.nsw.gov.au/maintaining-our-roads-and-bridges/news_feed/wyrallah-road-jan-2023



Wyrallah Road / Emily Street during works



Wyrallah Road / Emily Street during works



Wyrallah Road / Emily Street during works



Wyrallah Road / Emily Street during works



Wyrallah Road / Emily Street during works




Wyrallah Road / Emily Street during works

FUTURE WORKS

Town Road

Funding through the Fixing Country Bridges program has been awarded to replace the damaged structure with a new bridge. The bridge superstructure is currently being constructed in France with an innovative steel beam that will be launched into place in one piece. A unique type of structure, this bridge will be the first in the region. A general plan of the works is provided below. The Town Road bridge superstructure will be delivered at the end of May 2023. Civil works are scheduled to begin in April 2023 with a planned completion in late July 2023, subject to fine weather. Further updates will be provided towards the end of March 2023.




Town Road Bridge General Arrangement Plan Scaled 1:125

Mackie Road

Following the 2020 natural disaster the Mackie Road causeway at Johnston Creek suffered extensive damage. Funding has been awarded to replace the damaged structure with a bridge to reduce impediments to fish passage. The Mackie Road culvert to bridge replacement at Johnston Creek, works will begin during March for approximately three months with a planned completion in late June 2023, subject to fine weather. Due to the nature of the works a full 24-hour hard road closure is required during the March – June 2023 works period around the location detailed on the map below. For further details please visit the Mackie Road bridge update link below:

https://yoursay.lismore.nsw.gov.au/maintaining-our-roads-and-bridges/news_feed/mackie-road-bridge-feb-2023



Mackie Road Bridge Site